Michigan Department of Transportation
1130 (01/18)

PROGRESS SCHEDULE

Information required by MDOT in order to establish a construction schedule.

Distribution: Original - Project Files

Clear Form

FILE 101

CONTROL SECTION	JOB NUMBER	☐ INITIAL	☒ UPDATE
82000	133026		
PROPOSAL ITEM NUMBER	LETTING DATE		
023	4/2/2021		

OUTLINE OF PROPOSED ORDER OF WORK FOR CONTROLLING WORK ITEMS.

CONTROLLING WORK ITEM ☒ CALENDAR DAY ☐ WORK DAY ☐ CALENDAR DATE ATTACHMENT: ☐ CRITICAL PATH ☐ BAR CHART ☐ LINEAR SCHEDULE	DURATION OF CONTROLLING OPERATION START (Date/Work Day)	 COMPLETE (Date/Work Day)
Award	5/6/21	5/6/21
Submittals and Submittal Review	5/7/21	6/20/21
Material Procurement	6/21/21	7/5/21
Set up Traffic Control	7/6/21	7/7/21
Bridge Removal and Cofferdams	7/8/21	10/14/21
Abutments	8/20/21	10/14/21
Set Beams	10/15/21	10/22/21
Form, Pour, Cure Deck and Approach	10/23/21	11/2/21
Form, Pour, Cure Sidewalk	11/3/21	11/13/21
Form, Pour, Cure Guardrail	11/14/21	11/21/21
Asphalt Remove and Repave	11/28/21	12/3/21
Guardrail, Signs, Stripe	12/4/21	12/11/21
Open to Traffic	12/12/21	12/12/21
Concrete Surface Coating, Turf Establishment, Light Standard Install	4/15/22	5/1/22

REMARKS

No work performed from 3 PM July 2nd until 6 AM July 6th
No work in water from April 1 to June 30

CONTRACT COMPLETION 11/25/21, 142 Workdays
WORKDAYS

OPEN TO TRAFFIC DATE(S) 11/5/21, 120 Workdays
WORKDAYS

A + B bid? ☒ No ☐ Yes , If yes, enter date(s): _____

Lane/Bridge/Ramp rental ☒ No ☐ Yes

Conformance with progress clause and proposal (Maintain traffic requirements) ☒ Yes

Overlapping dates? ☒ No ☐ Yes, If yes, attach justification.

If A + B bid or rental (lane/bridge/ramp), is schedule in accordance with contract? ☐ Yes

Incentive/ Disincentive? ☒ No ☐ Yes

If yes, enter maximum total incentive amount: $_____

CONTRACTOR NAME (PRINT)		LOCAL AGENCY	DATE
Dans Excavating, Inc.			
CONTRACTOR SIGNATURE	DATE 09/15/21	MDOT APPROVAL - CONSTRUCTION/PROJECT ENGINEER (Signature)	DATE